

Charter Township of Clinton
Department of

FIRE - RESCUE - EMS

42601 ROMEO PLANK CLINTON TOWNSHIP, MICHIGAN 48038
Telephone: 586-263-8437 Fax: 586-263-8004

FIRE DEPARTMENT PERMIT APPLICATION

PERMIT ID # _____
(Office Use)

DATE _____ CONTRACTOR _____
(COMPANY NAME)

NAME _____ ADDRESS _____
(APPLICANT'S NAME) (COMPANY ADDRESS)

CITY/TWP _____ STATE _____ ZIP _____ PHONE _____

TOWNSHIP FACILITY NAME _____
(TOWNSHIP BUSINESS)

ADDRESS _____ SUITE _____
(TOWNSHIP LOCATION)

REVIEWER

FSCI Fire Savvy Consultants

Copy of current contractor's and driver's license of contractor performing work required. No work prior to approval.

CONTRACTOR LICENSE EXPIRATION DATE: _____
(Office Use)

PIPE & HANGER INSPECTION & HYDROSTATIC TEST - FINAL SPRINKLER INSPECTION & FLOW ALARM TEST

\$150	<input type="checkbox"/>	1 -20 SPRINKLERS	\$200	<input type="checkbox"/>	21-100 SPRINKLERS	\$250	<input type="checkbox"/>	101-200 SPRINKLER
\$300	<input type="checkbox"/>	201-300 SPRINKLERS	\$350	<input type="checkbox"/>	301+ SPRINKLERS	\$ 70	<input type="checkbox"/>	EACH ADDITIONAL INSPECTION

OTHER SUPPRESSION

\$100	<input type="checkbox"/>	KITCHEN SUPPRESSION PLAN REVIEW & ACCEPTANCE TEST (WET TEST REQUIRED)
\$100	<input type="checkbox"/>	SPRAY BOOTH SUPPRESSION PLAN REVIEW & ACCEPT TEST
\$100	<input type="checkbox"/>	CLEAN AGENT SYSTEM REVIEW & ACCEPTANCE TEST
\$ 70	<input type="checkbox"/>	EACH ADDITIONAL INSPECTION

FIRE ALARM

\$100	<input type="checkbox"/>	1 - 25 DEVICES	\$150	<input type="checkbox"/>	26 - 50 DEVICES	\$200	<input type="checkbox"/>	51 - 75 DEVICES
\$250	<input type="checkbox"/>	76 - 100 DEVICES	\$300	<input type="checkbox"/>	101 - 125 DEVICES	\$350	<input type="checkbox"/>	126+ DEVICES

TOTAL FIRE PREVENTION FEES - \$ _____

PROCESSED BY _____ APPROVED _____ DATE _____
FIRE MARSHAL

PERMIT APPLICATION REVIEW PROCESS

SUBMIT TO CLINTON TOWNSHIP FIRE DEPARTMENT

- 4 sets of plans
- Completed permit application
- Reviewer selection
- Copy of current contractor's and driver's license

PLAN REVIEW

- CTFD will assign a permit number and forward plans and application to the reviewer of the applicant's choice.
- Plan reviewer will contact applicant with regards to review fees and plan approval/denial.
- Plan reviewer will return approved/denied plans to CTFD and notify applicant

PERMIT APPROVAL/ISSUANCE

- Upon receipt of approved plans, CTFD will contact applicant to notify that permit is ready for pickup
- Applicant shall supply payment to CTFD for permit
- Permit will be issued to applicant along with approved plans

NOTE

CTFD will not be responsible for expediting the project due to late submittals or unpaid fees. Testing/Inspections will not be scheduled until plans have been approved and payment received.

Charter Township of Clinton
Department of

FIRE - RESCUE - EMS

42601 ROMEO PLANK CLINTON TOWNSHIP, MICHIGAN 48038

Telephone: 586-263-8437

Fax: 586-263-8004

Timothy Duncan, Fire Chief

Todd Stevens, Deputy Chief of Operations

Stuart McIntosh, Deputy Chief of Administration

Joseph Felton, Fire Marshal

Stephen P. Dalton, Chief of Training

John Gallagher, EMS Chief

Attention: ALL CONTRACTORS

Installation acceptance testing.

Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other *fire protection systems* and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as *approved* by the *fire code official*. The fire code official shall be notified before any required acceptance testing. (IFC 901.5) **Clinton Township Fire Department requires 48 hours prior to the scheduling of acceptance testing.**

Required Sprinkler Systems Testing:

1. Underground Flush – Witnessed by Fire Code Official and signed by the General Contractor on all new system construction. **The Water Department will need to be present to turn on water. The contractor(s) cannot turn water valves to turn on the water. Please contact the Water Department at 586-286-9300.**
2. Pipe and Hanger (rough inspection) – Approved by both the Fire Code Official and Building Mechanical Inspector. To be completed prior to ceiling enclosure and system painting.
3. 2 Hour Hydrostatic Test – Witnessed by the Fire Code Official on all new system construction and remodeled systems over 20 heads. Acceptance paperwork and as-built drawings required at time of acceptance test.
4. Final System Inspection – Approved by the Fire Code Official.

Required Alarm System Testing:

All components to be tested and witnessed by the Fire Code Official. Required live test. Acceptance paperwork and as-built drawings required at time of acceptance test.

Required Kitchen Suppression System Testing:

All components to be WET tested and witnessed by the Fire Code Official. Acceptance paperwork and as-built drawings required at time of acceptance test.

Required Paint Booth Suppression System Testing:

All components to be Air/Puff tested and witnessed by the Fire Code Official. Acceptance paperwork and as-built drawings required at time of acceptance test.

The Contractor shall provide the Fire Code Official with a certificate stating that the fire protection system(s) are installed in full compliance with MBC/IFC code requirements, NFPA standards and local code requirements, and that all acceptance tests have been conducted. (IFC 901.2.1)



Fire Prevention Division
Clinton Township Fire-Rescue-EMS
42601 Romeo Plank / Clinton Township, MI 48038
Office 586.263.8437
firemarshal@clintontownship.com